

Grantee: Tuscaloosa, AL

Grant: B-12-MT-01-0002

October 1, 2016 thru December 31, 2016 Performance



Grant Number:

B-12-MT-01-0002

Obligation Date:**Award Date:****Grantee Name:**

Tuscaloosa, AL

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$16,634,702.00

Grant Status:

Active

QPR Contact:

Savannah Dean Howell

LOCCS Authorized Amount:

\$16,634,702.00

Estimated PI/RL Funds:

\$1,250,000.00

Total Budget:

\$17,884,702.00

Disasters:

Declaration Number

FEMA-1971-AL

Narratives

Disaster Damage:

On April 27, 2011, at approximately 5:00 PM CDT, a severe thunderstorm warning producing straight line winds and several tornadoes, including a category EF-4 on the Enhanced Fujita Scale, tore through the City of Tuscaloosa, damaging and/or destroying homes along with commercial, industrial and major government buildings. During the two weeks following the storm, the City Building Inspections staff completed a block-by-block assessment of damages to structures that were a direct result of the storm.

A total of 53 lives were lost and at least 4,289 homes were damaged or destroyed within the City limits (see Appendix A for a map of the recovery zone). A large percentage of these homes were rental property located in a demographically lower-income area of the community. According to HUD's Alabama Housing Needs Assessment published in October 2011, Tuscaloosa County contained 70.1% of the entire State of Alabama's rental housing units with unmet needs, a total of 1,171 units which equated to \$55.2 million. Of these 1,171 units, 91% are within the city limits, a total of 1,066 which equated to \$50.25 million. Of the 4,289 homes damaged or destroyed, 4,448 were owner occupied with 112 of those still having unmet needs according to the study. It is evident from this data that a majority of those with continued unmet housing needs are families that lived in rental housing prior to the April 27, 2011 tornado. Due to the fact that Tuscaloosa's homeless shelters sponsored by the Red Cross and the Salvation Army were also rendered uninhabitable by the storm, the individuals and families displaced from this storm found were able to either find housing resources through existing available housing stock, through temporarily staying with family and friends, or moved away from the Tuscaloosa area.

421 businesses throughout the storm's path sustained major damage. Of these, approximately 54 were industrial properties and 367 were retail/general service properties. Through data collection, FEMA estimated Tuscaloosa's sever unmet business need at over \$28.2 million. This sever unmet business need is the second highest amount of sever unmet business need for all communities effected by 2011 Presidentially declared disasters, only behind, Missouri that had \$29.1 million. It is also greater than the rest of the sever unmet business need throughout the State of Alabama combined as well as greater than any other combined state disaster, other than Missouri as listed above.

Damage to public buildings, equipment and infrastructure was reported throughout the storm's path. The largest of these was the direct hit sustained by the Curry Building, a 350,000-square foot City facility that housed operational and office space for four City departments including the Emergency Management Department and the Environmental Services Department along with storage space for many others including evidence storage for the Tuscaloosa Police Department. Fire Station No. 4 was damaged beyond repair and the East Police Precinct also sustained significant damage, both of which were located in the Alberta City community. A number of City fleet vehicles were damaged or destroyed including 87% of the Garbage

Disaster Damage:

truck fleet (20 out of 23 trucks) and 100% of the Recycling Program fleet (4 trucks and 4 trailers). For this reason, the public service of garbage, trash and recycling curbside pickup was suspended immediately following the storm with garbage pickup resuming on May 2, 2011. The Hillard Fletcher Wastewater Treatment Plant and two of the City's water towers also sustained damage. Many underground sewer laterals were damaged from trees being uprooted by storm winds. Water pressure was lost and a public health notice was released to advise all residents to boil any water received through City water distribution infrastructure. For more than 14 months following the storm, the City's transportation infrastructure endured heavy equipment from trucks, bulldozers, backhoes, etc. that were roaming throughout the City demolishing structures, picking up and hauling away debris and repairing damaged buildings. The combination of the storm and this continual use of heavy equipment have damaged the infrastructure by causing more rapid deterioration to City roads, curbs, sidewalks and bridges.



granted the City of Tuscaloosa the waiver at Federal Register FR 77 22583 (Part D). As a part of the City's recovery plan, housing that was inhabited by tenants or owners on the day of the storm or needed for a designated recovery project may be acquired using CDBG-DR funds for infrastructure improvements, development of low-income housing, etc. The City of Tuscaloosa intends to provide relocation assistance to affected individuals that qualify and; furthermore, defines demonstrable hardship as having an adjusted family income (as defined by 24 CFR 5.611 as Annual Income minus Deductions) less than or equal to current Federal Poverty Guidelines for a family of four. If an individual can prove demonstrable hardship and that more than 30% of an individual's income was spent on housing costs, then the City of Tuscaloosa will consider income when calculating relocation assistance under 49 CFR 24.402 (b) and 24.404

Public Comment:

Citizen Participation

Since the April 27, 2011 tornado, the City of Tuscaloosa has worked diligently with various organizations and citizens who were directly and indirectly impacted by the natural disaster. These efforts include the interactive formulation of the Tuscaloosa Forward Generation Plan. Once this generational plan was formulated, the City held a series of public meetings in which a large number of citizens came to view details of the plan and were given the opportunity to comment. These comments were aggregated and analyzed and helped guide changes to the draft of the Tuscaloosa Forward Generational Plan. These public comments were included in the final draft of the plan as presented for adoption to the Tuscaloosa City Council on April 24, 2012. Walt Maddox, Mayor, appointed a Citizens Advisory Committee that was mandated to give an independent review of the Tuscaloosa Forward Plan. Through these public comment and interaction sessions, the City of Tuscaloosa has worked to identify gaps where immediate response efforts made by FEMA, SBA, etc. have not met all storm related damage needs. This Action Plan will outline areas of housing, infrastructure and economic revitalization that have shown a critical need for assistance to repair and rebuild the communities for damage directly related to the April 27, 2011 tornado.

The City of Tuscaloosa supports and encourages citizen participation in the development of the Disaster Recovery Action Plan. Many of the concerns expressed by citizens participating in the Tuscaloosa Forward Generational Plan formation and planning process have been incorporated into this Plan. Public hearings outlining the funding breakdown set out in this Action Plan were held at 10 A.M. and 5 P.M. on June 14, 2012 at the Tuscaloosa City Hall. The citizens in attendance were given the opportunity to comment at the meetings and for seven days after the meeting through telephone and in writing. The Action Plan was released for a public comment period on Tuesday July 3, 2012 and extends through 5:00 P.M. CDT on July 10, 2012.

Members of the public are invited to view the draft Action Plan prior to its submission during normal business hours of 7:30 A.M. to 5:00 P.M. CDT Monday through Friday at Tuscaloosa City Hall, 2201 University Boulevard, Tuscaloosa, Alabama 35401. The draft Action Plan will also be available for review on the City of Tuscaloosa's website at www.tuscaloosa.com. The Action Plan was emailed to the Office of the Mayor and all City Council members. Copies of the Plan will be available in Spanish and other languages upon request. Persons with disabilities may request auxiliary aids by contacting the Incident Command Division at 205-248-5700.

Comments may be submitted via telephone to 205-248-5700 or in writing to the following address:

City of Tuscaloosa
 Incident Command Division
 2201 University Boulevard
 Tuscaloosa, AL 35401.

Following the public comment period, the Action Plan will be updated and submitted to HUD on or about July 13, 2012. Comments received through the public meeting held on June 14, 2012 and comment period held from June 14, 2012 through June 21, 2012 regarding the CDBG Disaster Recovery Grant funding breakdown and the public comment period held from July 3, 2012 through J

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$44,374,921.54
Total Budget	\$0.00	\$17,550,365.54
Total Obligated	\$0.00	\$15,189,227.90
Total Funds Drawdown	\$36,900.00	\$8,532,633.05
Program Funds Drawdown	\$36,900.00	\$7,438,874.19
Program Income Drawdown	\$0.00	\$1,093,758.86
Program Income Received	\$132,012.97	\$1,347,709.02
Total Funds Expended	\$36,900.00	\$8,175,922.45
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		100.00%
Overall Benefit Percentage (Actual)		100.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$2,495,205.30	\$0.00
Limit on Admin/Planning	\$3,326,940.40	\$1,230,108.82
Limit on State Admin	\$0.00	\$431,130.67

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Public services	\$2,495,205.30	\$0.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$8,317,351.00	\$15,874,901.04

Overall Progress Narrative:

In the reported quarter, the City of Tuscaloosa continued to progress with the 2012 CDBG-DR funded activities, particularly infrastructure projects. The fiber and cabling infrastructure for Alberta Parkway Phase 1B was completed and closed out. The City received environmental concurrence from the National Park Service for Alberta Parkway Phase 2 and the environmental document will be released for the 30 day advertisement and comment period in the current quarter. The Cultural Resource Assessment was approved for the Hargrove/Hackberry Realignment infrastructure activity and the project received approval from the State Historic Preservation Office. The fiber and cabling for the Univeristy Place and Forest Lake infrastructure activities was also completed and closed out. Easement acquisitions for the 10th Avenue infrastructure activity began and will continue into the current quarter. Monitoring visits were conducted on three of the previously awarded businesses through the Commercial Revolving Loan Program and 3 full-time equivalent jobs were created; all jobs benefitted LMI individuals. Monitoring visits, in office and in the field, continued to be performed by the Compliance Officer on many of the projects currently underway. The City continued to promote its MBE/DBE/WBE program Tuscaloosa Builds and continued its monthly contractor education classes. City-wide the Tuscaloosa Builds program generated \$6,728,471.43 for MBE/DBE/WBE businesses in 2016.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
CD-2012-DR-001, Recovery Program Administration	\$0.00	\$831,735.10	\$431,130.67
CD-2012-DR-002, Recovery Comprehensive Planning	\$0.00	\$843,729.40	\$798,978.15
CD-2012-DR-003, Recovery Housing	\$0.00	\$2,758,005.50	\$2,598,005.50
CD-2012-DR-004, Infrastructure	\$36,900.00	\$9,461,232.00	\$1,533,232.10



CD-2012-DR-005, Recovery Economic Development

\$0.00

\$3,655,663.54

\$2,077,527.77



Activities

Project # / Title: CD-2012-DR-001 / Recovery Program Administration

Grantee Activity Number: CD-2012-DR-001

Activity Title: Program Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

CD-2012-DR-001

Project Title:

Recovery Program Administration

Projected Start Date:

07/16/2012

Projected End Date:

07/31/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Tuscaloosa

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

N/A

To Date

\$831,735.10

Total Budget

\$0.00

\$831,735.10

Total Obligated

\$0.00

\$431,130.67

Total Funds Drawdown

\$0.00

\$431,130.67

Program Funds Drawdown

\$0.00

\$431,130.67

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$431,130.67

City of Tuscaloosa

\$0.00

\$431,130.67

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds will only be used to cover the cost of administering the CDBG Disaster Recovery Grant.

Location Description:

City of Tuscaloosa, Alabama

Activity Progress Narrative:

In the reported quarter, no funds were spent on administrative costs. Administrative costs for disaster recovery oversight were drawn under the B-13 disaster recovery grant. Typical administrative duties under both grants included oversight and day-to-day duties for management of activities funded with disaster recovery funds.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: CD-2012-DR-002 / Recovery Comprehensive Planning

Grantee Activity Number: CD-2012-DR-002

Activity Title: Comprehensive Planning

Activity Category:

Planning

Project Number:

CD-2012-DR-002

Projected Start Date:

07/16/2012

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Recovery Comprehensive Planning

Projected End Date:

07/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Tuscaloosa

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

N/A

To Date

\$843,729.40

Total Budget

\$0.00

\$843,729.40

Total Obligated

\$0.00

\$798,978.15

Total Funds Drawdown

\$0.00

\$798,978.15

Program Funds Drawdown

\$0.00

\$798,978.15



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$798,978.15
City of Tuscaloosa	\$0.00	\$798,978.15
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will only be used to cover the cost of planning for the programs outlined in this Action Plan. Planning costs considered eligible under this grant will include studies of a general nature to be performed that are necessary for identifying the impacted area's unmet/urgent needs, etc.

*The planning budget was increased from \$781,735.10 to \$843,729.40 as part of Amendment #7. Funds were re-programmed from three completed activities Rosedale Phase II housing development (\$3,631), Hurricane Creek Trace housing development (\$8,190) and Habitat for Humanity Juanita Drive Lot Purchase (\$50,173.50) to Comprehensive Planning. Amendment Approved on September 3, 2014. *

Location Description:

City of Tuscaloosa, Alabama

Activity Progress Narrative:

In the reported quarter, no funds were spent on planning costs. Planning costs for the reported quarter were drawn under the B-13 disaster recovery grant for typical planning activities.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	50/50

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Project # / Title: CD-2012-DR-003 / Recovery Housing

Grantee Activity Number: DR-HOUS-01-ROSEDALE

Activity Title: Rosedale Phase II Housing Development

Activity Category:

Construction of new housing

Project Number:

CD-2012-DR-003

Projected Start Date:

01/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Recovery Housing

Projected End Date:

07/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Tuscaloosa Housing Authority

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,296,369.00
Total Budget	\$0.00	\$1,296,369.00
Total Obligated	\$0.00	\$1,296,369.00
Total Funds Drawdown	\$0.00	\$1,296,369.00
Program Funds Drawdown	\$0.00	\$1,296,369.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,296,369.00
Tuscaloosa Housing Authority	\$0.00	\$1,296,369.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will only be used to cover the City's commitment to the Tuscaloosa Housing Authority and it's developer, Doug Hollyhand Realty, Inc. for the construction of Rosedale Courts Phase II development and to perform the needed environmental reviews.

Location Description:

10th Avenue Corridor, Tuscaloosa, Alabama on the campus of Rosedale Courts

Activity Progress Narrative:

All funds have been expended for the Rosedale Phase II activity in previous quarters. All 86 units have been leased to low-moderate income individuals; records are on file at the City of Tuscaloosa and Tuscaloosa Housing Authority. The actual completion date of the Rosedale Phase II housing development is March 17, 2014.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	86/86
#Low flow showerheads	0	86/86
#Units with bus/rail access	0	86/86
#Units exceeding Energy Star	0	86/86
#Sites re-used	0	0/0
#Units & other green	0	86/86
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	21/86
# of Elevated Structures	0	10/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	86/86
# of Multifamily Units	0	86/86

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	36/36	50/50	86/86	100.00
# Renter Households	0	0	0	36/36	50/50	86/86	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	DR-HOUS-02-HURRICANE CREEK
Activity Title:	Hurricane Creek Trace Housing Development

Activity Category:

Construction of new housing

Project Number:

CD-2012-DR-003

Projected Start Date:

01/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Recovery Housing

Projected End Date:

07/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Community Service Programs of West Alabama

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$751,810.00
Total Budget	\$0.00	\$751,810.00
Total Obligated	\$0.00	\$751,810.00
Total Funds Drawdown	\$0.00	\$751,810.00
Program Funds Drawdown	\$0.00	\$751,810.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$751,810.00
Community Service Programs of West Alabama	\$0.00	\$751,810.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will only be used to cover the City’s commitment to the development team of Community Service Programs of West Alabama, and Doug Hollyhand Realty, Inc., for the development and construction of the Hurricane Creek Trace subdivision and to perform necessary environmental reviews.

Location Description:

6th Street East and 44th Avenue East, Tuscaloosa, Alabama

Activity Progress Narrative:

All funds have been expended for the Hurricane Creek Trace activity in previous quarters. Of the 50 units, 49 units are occupied by low-moderate income individuals while 1 unit is occupied by the community manager (no income data was reported for this individual). Records of occupants (including race, gender, and head of household information) are on file at Tuscaloosa City Hall and the community’s management office. Actual completion date of the Hurricane Creek Trace housing development is November 30, 2014.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



#Units with solar panels	0	0/0
#Low flow toilets	0	102/102
#Low flow showerheads	0	100/100
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	50/50
#Sites re-used	0	0/0
#Units \geq other green	0	50/50
# ELI Households (0-30% AMI)	0	10/0
# of Elevated Structures	0	50/50

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	50/50
# of Multifamily Units	0	50/50

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	49/25	0/25	49/50	100.00
# Renter Households	0	0	0	49/25	0/25	49/50	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
ADECA (Alabama Department of Economic and Community Affairs)	\$300,000.00
Subtotal Match Sources	

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR-HOUS-03-JUANITA DRIVE
Activity Title: Habitat for Humanity/Purchase of Juanita Drive Lot

Activity Category:

Acquisition of property for replacement housing

Project Number:

CD-2012-DR-003

Projected Start Date:

01/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Recovery Housing

Projected End Date:

07/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Tuscaloosa Habitat for Humanity

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$439,826.50
Total Budget	\$0.00	\$439,826.50
Total Obligated	\$0.00	\$439,826.50
Total Funds Drawdown	\$0.00	\$439,826.50
Program Funds Drawdown	\$0.00	\$439,826.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$439,826.50
Tuscaloosa Habitat for Humanity	\$0.00	\$439,826.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will only be used to cover the City's commitment to Habitat for Humanity Tuscaloosa for the purchase of 24 designated lots on Juanita Drive in the Alberta community and the associated costs with the necessary environmental review.

Location Description:

Juanita Drive, Tuscaloosa, Alabama

Activity Progress Narrative:

In the reported quarter, the City of Tuscaloosa did not expend any funds on this activity. The City of Tuscaloosa previously funded Habitat for Humanity to acquire 24 lots using 2012 CDBG-DR funds along Juanita Drive. Using 2013 CDBG-DR funds and other funding sources, 17 of those lots have been built on by Habitat for Humanity Tuscaloosa. The remaining 7 homes will be built using other funding secured by Habitat and donations. Once all 24 single-family homes are housed with income qualified tenants, this information will be reported in DRGR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	24/24
# of Parcels acquired voluntarily	0	24/24
Total acquisition compensation to	0	428568/42856

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	17/24
# of Singlefamily Units	0	17/24

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/24	11/0	17/24	100.00
# Owner Households	0	0	0	6/24	11/0	17/24	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DR-HOUS-04-HOMEBUYER ASSIST
Activity Title:	Homebuyer/Downpayment Assistance Program

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

CD-2012-DR-003

Projected Start Date:

01/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Recovery Housing

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Tuscaloosa

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$260,000.00
Total Funds Drawdown	\$0.00	\$110,000.00
Program Funds Drawdown	\$0.00	\$110,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$110,000.00
City of Tuscaloosa	\$0.00	\$110,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In order to assist citizens whose homes were destroyed during the tornado and to stimulate the repopulation of the affected disaster area, the City of Tuscaloosa is allocating a portion of the CDBG Disaster Recovery Grant for the purpose of providing incentive for citizens to purchase homes in the Tuscaloosa community.

Eligible applicants will include two separate pools of people:

- A person who was occupying a residence (whether owned or rented) within the recovery zone on the day of the storm and whose home is no longer habitable due to storm damage. This pool of applicants are eligible regardless of new home location as long as it is within the Tuscaloosa city limits (whether inside or outside of the recovery zone).
- A person who was living outside of the recovery zone on the day of the storm but who is purchasing a home that is located within the recovery zone.

Participants must meet income requirements and complete a “qualified homebuyer training” homeownership course. The participant must meet the requirements of a participating lending institution and qualify for a mortgage. The property to be purchased must be the participants’ principle place of residence.

Previously, eligible applicants were awarded \$5,000 to be used toward the down payment and closing costs associated with the purchase of a home. An amendment to the Action Plan now awards eligible applicants with \$10,000 to be used toward the down payment and closing costs. If the upfront costs associated with purchasing a home are less than \$10,000, then the remaining amount will be applied directly to the principal mortgage amount. The award will be dispensed at the loan closing. Participants that were previously awarded \$5,000 through the program may submit an amended application to apply for the additional \$5,000; the additional \$5,000 will be applied to the principal mortgage and paid directly to the lending institution.



Location Description:

Tuscaloosa, Alabama

Activity Progress Narrative:

In the reported quarter, there is nothing to report for this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/50
# of Singlefamily Units	0	11/50

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/25	3/25	11/50	100.00
# Owner Households	0	0	0	8/25	3/25	11/50	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR-HOUS-05-Relocation Assistance

Activity Title: Housing Relocation Assistance

Activity Category:

Relocation payments and assistance

Project Number:

CD-2012-DR-003

Projected Start Date:

04/03/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Recovery Housing

Projected End Date:

07/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Tuscaloosa

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Tuscaloosa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation Assistance will be provided to individuals who were directly affected on the day of the storm, can prove demonstrable hardship, and are directly affected by a project being executed by the City using HUD dollars. Based on projects currently funded through federal HUD dollars, individuals that were either renters or owners of designated lots along Juanita Drive that will be acquired for Habitat for Humanity's use may be eligible for relocation assistance. Also, individuals that were renters in the Rosedale development on the day of the storm may be eligible for relocation assistance. \$10,000 has been allocated to this activity to provide for needs that remain unmet for individuals that were displaced as a result of the storm and any project funded with the City's CDBG-DR funds.

Location Description:

Based on projects currently funded through federal HUD dollars, individuals that were either renters or owners of designated lots along Juanita Drive that will be acquired for Habitat for Humanity's use may be eligible for relocation assistance. Also, individuals that were renters in the Rosedale development on the day of the storm may be eligible for relocation assistance.

Activity Progress Narrative:

In the reported quarter, no funds were expended on Relocation Assistance for affected individuals. Affected individuals included owners and renters affected on the day of the storm with regard to the acquisition of 24 lots along Juanita Drive and Rosedale Phase II. At the start of the program, the City of Tuscaloosa actively pursued the advertisement of relocation assistance for these affected individuals through avenues such as newspaper



advertisements and site postings.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: CD-2012-DR-004 / Infrastructure

Grantee Activity Number:	DR-INFRA-01-ALBERTA REVITALIZATION
Activity Title:	Alberta Revitalization Infrastructure Project

Activity Category:

Construction/reconstruction of streets

Project Number:

CD-2012-DR-004

Projected Start Date:

08/01/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Tuscaloosa

Overall

Total Projected Budget from All Sources

Total Budget

Oct 1 thru Dec 31, 2016

N/A

\$0.00

To Date

\$389,348.00

\$389,348.00



Total Obligated	\$0.00	\$389,348.00
Total Funds Drawdown	\$0.00	\$389,348.00
Program Funds Drawdown	\$0.00	\$389,348.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$389,348.00
City of Tuscaloosa	\$0.00	\$389,348.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In order to augment the housing plan that the City has developed for Alberta, the City also proposes a large-scale infrastructure project that incorporates the Citywalk. The Citywalk route will extend along the South side of the proposed Alberta Parkway (now 7th Street East) and continue until reaching the new site of Alberta Elementary School, where it will branch to the North and South entrances of the school. Within this infrastructure project, the parameters of 7th Street East will be widened and a landscaped median will be put in. Heading West, away from the school, this project will terminate at the site of Jaycee Park (currently an underutilized community facility in Alberta which the Tuscaloosa Forward Generational Plan proposes, and fundraising/sponsorship efforts are already underway, to greatly improve). This project will also incorporate the burying of utility lines and provide for a much needed upgrade in drainage and sewer improvements for the residents of this area. Funds will be used to pay for costs associated with the engineering, architectural, and design associated with the project as well as any necessary environmental reviews. The construction phase of the project will be funded through an amendment to the City of Tuscaloosa's 2013 CDBG-DR Action Plan using its 2013 allocation of CDBG-DR funds.

Location Description:

7th Street East bordered by Jaycee Park to the west and Alberta Elementary School campus to the east. Tuscaloosa, Alabama

Activity Progress Narrative:

In the reported quarter, no funds were expended on the Alberta Revitalization Infrastructure project for engineering services. Construction and engineering for this activity is being funded with 2013 CDBG-DR funds. The fiber installation along Phase 1B was completed and purchase and installation of additional technology items such as light poles and cameras began. The City received park concurrence from the National Park Service and ADECA and the environmental document for Phase 2 is now being completed. The City will issue the 30 day advertisement and comment period for the Phase 2 environmental document in the current quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	860/1500

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

Match Sources

	Amount
2013 CDBG-DR Funds	\$7,138,306.00
City of Tuscaloosa Water and Sewer RFFI	\$124,600.00
Subtotal Match Sources	\$0.00

Other Funding Sources

	Amount
City of Tuscaloosa General Fund	\$158,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number:	DR-INFRA-01-HARGROVE/HACKBERRY
Activity Title:	Hargrove/Hackberry Realignment & Improvements

Activity Category:
Construction/reconstruction of streets

Project Number:
CD-2012-DR-004

Projected Start Date:
07/01/2013

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2015

Completed Activity Actual End Date:

Responsible Organization:
City of Tuscaloosa

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,798,406.00
Total Budget	\$0.00	\$1,798,406.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Tuscaloosa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Hargrove Road and Hackberry Lane are two heavily traveled roadway segments located in the heart of the recovery zone and are the primary roadways for two established neighborhoods that were heavily damaged from the storm, Hillcrest and Wood Manor. These roadways were severely damaged after the storm due to debris and the removal of debris by heavy equipment. Additionally, this area has attributed to a number of accidents and injuries at the intersection of the two roadways; more specifically 85 in the last ten years. The homes located at the intersection (a severe curve) were completely demolished as a result of the April 27, 2011 storms. Although unfortunate, the destruction of these homes has given the City an opportunity to make roadway improvements in coordination with the rebuilding of the homes. This project is a critical component of the City's long term disaster recovery plan, and will support the City's initiative to re-construct residential and commercial properties at the intersection of Hargrove Road and Hackberry Lane.

Improvements to the roadways will include road reconstruction to remedy the damage sustained from debris removal. While completing road reconstruction, the City will reduce the degree of the curve to resolve traffic accidents and construct a 6 foot wide sidewalk with street and pedestrian lighting. The addition of sidewalks will allow connection to the CityWalk, most closely at the 10th Avenue and University Place/Forest Lake portions.

The City of Tuscaloosa is allocating a total of \$952,247 in 2013 CDBG-DR funds to be used only for the necessary environmental reviews, engineering and architectural services and land acquisition for the Hargrove Road/Hackberry Lane infrastructure project. The project will be funded for construction through the City of Tuscaloosa's 2012 CDBG-DR allocation in the amount of \$1,798,406.



Location Description:

Hargrove Road, Tuscaloosa, Alabama; Hackberry Lane, Tuscaloosa, Alabama

Activity Progress Narrative:

In the reported quarter, no funds were expended on the Hargrove/Hackberry Realignment and Improvements activity for construction; engineering is funded through 2013 CDBG-DR funds. The Cultural Resource Assessment was approved and the City received State Historic Preservation Office concurrence. The activity is in the final design stages.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
2013 CDBG-DR Funds	\$952,247.00
ADECA (Alabama Department of Economic and Community Affairs)	\$0.00
ATRIP (Alabama Transportation Rehabilitation Improvements Program)	\$3,500,000.00
City of Tuscaloosa General Fund	\$352,000.00
City of Tuscaloosa Water and Sewer RFFI	\$0.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	DR-INFRA-02-UNIVERSITY PLACE
Activity Title:	University Place Infrastructure Project

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
CD-2012-DR-004

Project Title:
Infrastructure

Projected Start Date:
08/01/2013

Projected End Date:
08/31/2015

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Tuscaloosa

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$152,192.00
Total Budget	\$0.00	\$152,192.00
Total Obligated	\$0.00	\$131,345.27
Total Funds Drawdown	\$0.00	\$131,345.27
Program Funds Drawdown	\$0.00	\$131,345.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$131,345.27
City of Tuscaloosa	\$0.00	\$131,345.27
Match Contributed	\$0.00	\$0.00

Activity Description:

Sitting at the corner of Hargrove Road and 2nd Avenue, immediately in the heart of the devastated Forest Lake community, was the Central Church of Christ campus. The church has partnered with the City to build the section of the Citywalk that was outlined to intersect with its campus. From this section to be built by Central Church of Christ, the City will build sidewalks that will head North on 2nd Avenue, turn right at University Place Drive and extend up to the University Place Elementary School campus.

The City believes that the construction of this portion of the Citywalk in conjunction with the rebuilt University Place Elementary School, Central Church of Christ and the continued redevelopment of housing will help give the community of Forest Lake an environment from which to rebuild and recover. The landscaping along the Citywalk will begin to replace some of the tree-cover and green space lost during the storm. This rebuilt sense of community plus the central location of the Forest Lake area can be an attraction point for private developers to continue the rebuilding and recovery for this neighborhood.

Funds will be used to pay for costs associated with the engineering, architectural, and design associated for the project as well as any necessary environmental reviews and property acquisition. The construction phase of the project will be funded through an amendment to the City of Tuscaloosa's 2013 CDBG-DR Action Plan using its 2013 allocation of CDBG-DR funds.

Location Description:

Sitting at the corner of Hargrove Road and 2nd Avenue, immediately in the heart of the devastated Forest Lake community, was the Central Church of Christ campus. The church has partnered with the City to build the section of the Citywalk that was outlined to intersect with its campus. From this section to be built by Central Church of Christ, the City will build sidewalks that will head North on 2nd Avenue, turn right at University Place Drive and



extend up to the University Place Elementary School campus.

Activity Progress Narrative:

In the reported quarter, no funds were expended on the University Place Infrastructure Project. 2013 CDBG-DR funds and regular CDBG funds were used for costs associated with construction. The hard construction of the activity which includes the City Walk pedestrian path was completed in Fall 2015. The fiber and cabling was completed and closed out in the reported quarter. Purchase and installation of additional technology items including cameras began in the reported quarter and continues in the current quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	2000/2000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
2013 CDBG-DR Funds	\$2,203,938.00
City of Tuscaloosa CDBG Funds	\$1,184,640.00
City of Tuscaloosa Water and Sewer RFFI	\$50,000.00
Other 2012 CDBG-DR Funds	\$310,055.00
Total Other Funding Sources	\$0.00



Grantee Activity Number:	DR-INFRA-03-FOREST LAKE
Activity Title:	Forest Lake Revitalization Infrastructure Project

Activity Category:
Construction/reconstruction of streets

Project Number:
CD-2012-DR-004

Projected Start Date:
08/01/2013

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
08/31/2015

Completed Activity Actual End Date:

Responsible Organization:
City of Tuscaloosa

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$310,055.00
Total Budget	\$0.00	\$310,055.00
Total Obligated	\$0.00	\$223,525.77
Total Funds Drawdown	\$0.00	\$223,525.77
Program Funds Drawdown	\$0.00	\$223,525.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$223,525.77
City of Tuscaloosa	\$0.00	\$223,525.77
Match Contributed	\$0.00	\$0.00

Activity Description:

The Forest Lake Revitalization Infrastructure Project portion would then take over at the North end of the University Place Elementary School campus and continue North along 1st Avenue, turning right at Fernwood Street and then left at Lake Avenue where it will extend along the west side of Forest Lake using the natural beauty of the lake and surrounding homes as a backdrop. This project will end once the Citywalk reaches 15th Street. Funds will be used to pay for costs associated with the engineering, architectural, and design associated for the project as well as any necessary environmental reviews and property acquisition. The construction phase of the project will be funded through an amendment to the City of Tuscaloosa's 2013 CDBG-DR Action Plan using its 2013 allocation of CDBG-DR funds.

Location Description:

Forest Lake Revitalization Infrastructure Project: from the University Place Elementary School Campus running North along 1st Avenue, turning right and running East along Fernwood Street, turning left and running North along Lake Avenue ending at 15th Street.

Activity Progress Narrative:

In the reported quarter, no funds were expended on the University Place Infrastructure Project. 2013 CDBG-DR funds and regular CDBG funds were used for costs associated with construction. The hard construction of the activity which includes the City Walk pedestrian path was completed in Fall 2015. The fiber and cabling was completed and closed out in the reported quarter. Purchase and installation of additional technology items



including cameras began in the reported quarter and continues in the current quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public	0	1500/1500

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
2013 CDBG-DR Funds	\$2,203,938.00
City of Tuscaloosa CDBG Funds	\$1,184,640.00
City of Tuscaloosa Water and Sewer RFFI	\$50,000.00
Other 2012 CDBG-DR Funds	\$152,192.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	DR-INFRA-04-10TH AVENUE
Activity Title:	10th Avenue Corridor Revitalization Infrastructure

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
CD-2012-DR-004

Project Title:
Infrastructure

Projected Start Date:
08/01/2013

Projected End Date:
08/31/2015

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Tuscaloosa

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$6,811,231.00
Total Budget	\$0.00	\$6,811,231.00
Total Obligated	\$0.00	\$6,811,231.00
Total Funds Drawdown	\$36,900.00	\$789,013.06
Program Funds Drawdown	\$36,900.00	\$789,013.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$36,900.00	\$789,013.06
City of Tuscaloosa	\$36,900.00	\$789,013.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Tenth Avenue is a major traffic artery into the City of Tuscaloosa and the University of Alabama and with the addition of the Citywalk, and the reinvigorated streetscaping, can become the proper gateway to the City’s attractions. It will also provide enhanced walkability and connectivity for the residents of Rosedale and the historic neighborhoods to possible commercial developments to come along this corridor. Funds will be used to pay costs associated with engineering and architectural services, property acquisition, and any necessary environmental reviews. Funds will also be used to pay for costs associated with the installation of the City Walk, street reconstruction, landscaping, lighting, utility burying and upgrades, technology, and various other amenities such as trash receptacles and benches.

Location Description:

Starting at Harmon Park on the South side of the Rosedale community, running East along 29th Street, turning left and running North along 10th Avenue until it intersects with Hargrove Road.

Activity Progress Narrative:

In the reported quarter, \$36,900 was expended on the 10th Avenue Infrastructure activity for engineering costs and appraisal services. Final design on the project is still underway. Acquisitions of the needed easements for the project began in the reported quarter and will continue in the current quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/3000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
ATRIP (Alabama Transportation Rehabilitation Improvements Program)	\$6,760,000.00
City of Tuscaloosa Water and Sewer RFFI	\$200,000.00
Total Other Funding Sources	\$0.00

Project # / Title: CD-2012-DR-005 / Recovery Economic Development

Grantee Activity Number: DR-ECON DEV-01-COMM REVOLVING LOAN

Activity Title: Commercial Revolving Loan Program

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

CD-2012-DR-005

Projected Start Date:

12/01/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Recovery Economic Development

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Tuscaloosa

Overall

Oct 1 thru Dec 31, 2016

To Date



Total Projected Budget from All Sources	N/A	\$3,655,663.54
Total Budget	\$0.00	\$3,655,663.54
Total Obligated	\$0.00	\$3,655,663.54
Total Funds Drawdown	\$0.00	\$3,171,286.63
Program Funds Drawdown	\$0.00	\$2,077,527.77
Program Income Drawdown	\$0.00	\$1,093,758.86
Program Income Received	\$132,012.97	\$1,347,709.02
Total Funds Expended	\$0.00	\$2,814,576.03
City of Tuscaloosa	\$0.00	\$2,814,576.03
Match Contributed	\$0.00	\$0.00

Activity Description:

A revolving loan fund will be set up by the City with the following details for administration.

- Application Deadline: Ongoing. 30 days of open application acceptance starting October 1, 2012. All applications received between October 1, 2012 and October 30, 2012 will be evaluated as one batch. All applications received November 1, 2012 and after will be evaluated in the order that the Disaster Recovery Division of the Office of the Mayor receives them.
- Borrower: All commercial entities whose main operational location is/will be located in the recovery zone (see attached map).
- Use of Proceeds: Land and building purchase or improvement, machinery and equipment purchase, leasehold improvements, working capital, inventory purchase, and refinancing of existing debt.
- Collateral: Adequate collateral position must be secured by assets of receiving business consisting of land, building or machinery and equipment. Collateral value will be established by appraisal or cost verification.
- Interest Rate: All loans will be released at an accrual rate of zero percent interest.
- Loan Term/Amortization: Loans will require a monthly payment. Loan amortization time will be no more than three years.
- Loan Sizing: Minimum loan of \$20,000 and maximum loan of \$200,000. No project under \$20,000 (total cost) will be considered.

All funding will be used to award eligible businesses for eligible costs within the loan terms and to perform any necessary environmental reviews.

***Activity budget was increased by \$915,663.54 for a total activity budget of \$3,655,663.54 on 2/25/16. \$915,663.54 is the total amount of Program Income received by the City of Tuscaloosa to date. ***

Location Description:

All commercial entities whose main operational location is/will be located in the recovery zone will be eligible to apply.

Activity Progress Narrative:

In the reported quarter, no new loans were awarded. \$132,537.97 was received in program income. However, \$525 was receipted on 12/29/16 and will be reflected on the January - March 2017 QPR. Therefore, receipt of program income in the amount of \$132,012.97 is reflected on this QPR.

Monitoring visits were conducted on three businesses (Monkey Joe's, Your Way Furniture, and Wright's Restaurant) to check for compliance with federal regulations including job creation and an eligible use of funds. Two FTE jobs were created and two part-time jobs were created (equates to 3 FTE positions). Beneficiaries for the newly created jobs were three males and one female of which three were Hispanic and one was Caucasian. All jobs benefitted LMI persons. All jobs were supported with new hire documentation at the monitoring visits. The race/ethnicity and low-moderate income status has been entered for these job positions in the October - December 2016 period (based on the most recent monitoring visits in the reported quarter).

Additionally, based on 24 CFR 570.208(4), all the businesses awarded to date are located in a low-mod census tract with a poverty rate of 20% or more (using U.S. Census data) and thus all jobs are presumed to benefit low-moderate income persons. Therefore, all jobs reported will be reported in the system using the presumption as cited in the code of federal regulation; this ruling is also documented in all files on site at the City of Tuscaloosa.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		16/13	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	3	0	3	84/7	12/7	96/25	100.00
# of Permanent Jobs Retained	0	0	0	51/7	13/7	91/27	70.33

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	4	0	4	210/14	101/14	311/52	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

